

ASCON LANDFILL SITE NORTH BERM REPAIR STATUS

DESCRIPTION OF WORK COMPLETED AS OF END OF DAY APRIL 21:

Berm soil was excavated and removed to a treatment area within the Site interior. DTSC was onsite and the excavation work concluded by 8:45 a.m. Odor suppressants were applied to the excavated area, including Odor-Shell[®]. Odor-Shell[®] and Posi-Shell[®] are natural clay-based products that are mixed together with water, producing a slurry that creates a white-grey stucco-like shell as it dries. No scents are added to odor suppressants used at Ascon.

Work planned for April 22: Excavation under managed excavation process in compliance with DTSC direction. DTSC will be onsite to observe the work.

ESTIMATED VOLUME OF MATERIAL REMOVED: Approximately 50 CY excavated on Tuesday, April 21, in compliance with DTSC direction and with oversight by DTSC.

ESTIMATED REMAINING DAYS TO COMPLETE EXCAVATION OF BERM: The field action mobilized the week of April 13, with excavation starting on April 21. The conservative estimate is four weeks of excavation, with an additional week for demobilization including cleaning equipment. The field excavation could be completed within a day; however the daily rate is limited by DTSC as a managed excavation which extends the total duration (mobilization, field activity, demobilization) to potentially up to five weeks.

PERSONNEL ONSITE: Approximately 40 people mobilized. Personnel undergo a health and safety screening upon arrival every day, following additional protocols for COVID-19. Each day starts with a mandatory safety briefing and job safety analysis (JSA) review.

EQUIPMENT ONSITE: Two excavators, dump truck, Rusmar foam units, hydro seeder for odor suppressant slurries, skid steer, two water trucks, manlift, forklift, pressure washers, reinforced plastic sheeting, and odor suppressant products.

AIR MONITORING CONDUCTED:

WORK ZONE ✓ LANDFILL PERIMETER ✓ OFFSITE COMMUNITY MONITORING ✓

DUST AND ODOR MITIGATION: No scents are added to odor suppressant products.

Rusmar FOAM ✓ Water ✓ Posi-Shell[®]/Odor-Shell[®] ✓ Cupridyne ✓ Reinforced plastic sheeting ✓

Questions? Visit AsconHB.com to learn more. Call the Ascon hotline at 714-388-1825 or email us at info@AsconHB.com