

# ASCON LANDFILL SITE NORTH BERM REPAIR STATUS

## DESCRIPTION OF WORK COMPLETED AS OF END OF DAY APRIL 30:

Berm soil was excavated and removed to and placed in a covered treatment area within the Site interior. DTSC was onsite and the excavation work concluded around 9:35 a.m. Odor suppressants were applied to the excavated area, including Odor-Shell®. Odor-Shell® and Posi-Shell® are natural clay-based products that are mixed together with water, producing a spray-applied slurry that dries like stucco. No fragrances are added by the Ascon team to odor suppressant products used for the North Berm work.

Work planned for Friday, May 1: Excavation under managed excavation process in compliance with DTSC direction. DTSC will be onsite to observe the work.

**ESTIMATED VOLUME OF MATERIAL REMOVED:** Approximately 100 CY excavated on Thursday, April 30, in compliance with direction and oversight by DTSC.

**ESTIMATED REMAINING DAYS TO COMPLETE EXCAVATION OF BERM:** Mobilization began April 13, with excavation starting on April 21. The conservative estimate is four weeks of excavation. The daily rate is limited by DTSC as a managed excavation which extends the total duration (mobilization, field activity, demobilization) to potentially up to five weeks.

**PERSONNEL ONSITE:** Approximately 30 people mobilized. Personnel undergo a health and safety screening upon arrival every day, following additional protocols for COVID-19. Each day starts with a mandatory safety briefing and job safety analysis (JSA) review.

**EQUIPMENT ONSITE:** Two excavators, dump truck, Rusmar foam units, hydro seeder for odor suppressants, skid steer, two water trucks, manlift, forklift, pressure washers, reinforced plastic sheeting, and odor suppressant products.

## AIR MONITORING CONDUCTED:

WORK ZONE ✓ LANDFILL PERIMETER ✓ OFFSITE COMMUNITY MONITORING ✓

**DUST AND ODOR MITIGATION:** No scents are added to odor suppressant products.

Rusmar FOAM ✓ Water ✓ Posi-Shell®/Odor-Shell® ✓ Cupridyne ✓ Reinforced plastic sheeting ✓

Questions? Visit [AsconHB.com](http://AsconHB.com) to learn more. Call the Ascon hotline at 714-388-1825 or email us at [info@AsconHB.com](mailto:info@AsconHB.com)