

ASCON LANDFILL SITE NORTH BERM REPAIR STATUS

DESCRIPTION OF WORK COMPLETED AS OF END OF DAY MAY 8:

Berm soil was excavated and removed to and placed in a covered treatment area within the Site interior. DTSC was onsite and the excavation work concluded around 8:30 a.m. Odor suppressants were applied to the excavated area, including Odor-Shell®. Odor-Shell® and Posi-Shell® are natural clay-based products that are mixed together with water, producing a spray-applied slurry that dries like stucco. No fragrances are added by the Ascon team to odor suppressant products used for the North Berm work.

Work planned for Monday, May 11: Preparation of the slope for installation of longer-term cover and stormwater controls. DTSC will be onsite during the week of May 11-15 to observe the work.

ESTIMATED VOLUME OF MATERIAL REMOVED: Approximately 25 CY excavated on Friday, May 8, in compliance with direction and oversight by DTSC.

ESTIMATED REMAINING DAYS TO COMPLETE EXCAVATION OF BERM: The excavation phase is completed. Mobilization began April 13, with excavation starting on April 21 and completing on May 8. The demobilization phase of this work is expected to take at least one week.

PERSONNEL ONSITE: Approximately 30 people mobilized. Personnel undergo a health and safety screening upon arrival every day, following additional protocols for COVID-19. Each day starts with a mandatory safety briefing and job safety analysis (JSA) review.

EQUIPMENT ONSITE: Two excavators, dump truck, Rusmar foam units, hydro seeder for odor suppressants, skid steer, two water trucks, manlift, forklift, pressure washers, reinforced plastic sheeting, and odor suppressant products.

AIR MONITORING CONDUCTED:

WORK ZONE ✓ LANDFILL PERIMETER ✓ OFFSITE COMMUNITY MONITORING ✓

DUST AND ODOR MITIGATION: No scents are added to odor suppressant products by the Ascon team.

Rusmar® Foam ✓ Water ✓ Posi-Shell®/Odor-Shell® ✓ CupriDyne® ✓ Reinforced plastic sheeting ✓

Questions? Visit AsconHB.com to learn more. Call the Ascon hotline at 714-388-1825 or email us at info@AsconHB.com